

Al Watan Construction

From: Al Watan Construction Company .(AWCC) [awccgroup@googlemail.com]
Sent: Wednesday, February 18, 2009 1:11 PM
To: Mike McGinty
Subject: Re: Correction to document sent previously
Attachments: AWCC1.CSA.AEDMATOC.4600.011 WA 01EXECUTED.pdf

Dear Sir,

As per your email with the attached file I find some extra text in 2nd page that "Excavated soil not used for backfilling must be transported to other another site on base to be determined" and we will do that but it can effect the project cost & time because our proposed price was that we will store most of the excavated soil in the project site which we will use for backfilling and the extra quantity of the excavated material will be transport to any other location inside of the base,

About the below correction we are agree with this change "Complete access ramp, tank excavation, foundation and Epoxy (and Footprint compaction) " but if it was require that we will transport all of the excavated material to some where else in the Base so it will effect cost and the time of project.

In page 8 of our work authorization I find that it was change from "Work does Not include site surveys and geotechnical investigations." Into "Work will include geotechnical and site Surveys." And I am sorry to say that in our original contract which I sign and sent you before is "Work does Not include site surveys and geotechnical Investigations" because we give a quote for Geotechnical Work and I was asked to remove this price because ECCI will provide that and because of that our price was changed to Zero, and also in a CD the geotechnical report was provided by ECCI office to us in Kabul, and also project design, & specification was provided to us by ECCI and we are only doing the implementation work at the project site and if ECCI want to change our scope of work so we will be require to submit our revise proposal.

About the change in page 9, we will be agree but if the backfilling material is changed into some other material so again because of that the time and cost will be effected and it will be not possible to be completed this job in this period of time.

Your instruction in this regard will be highly appreciated,

Thanks

On Tue, Feb 17, 2009 at 10:16 PM, Mike McGinty <MMcGinty@ecc.net> wrote:

Nadeem,

Please disregard the document sent earlier. I've attached the email with the incorrect copy.

this corrects the POP
adds language about backfill materials
removes language that says geotech and topo is not within AWCC's SOW
corrects the first milestone

----- Forwarded message -----

From: "Mike McGinty" <MMcGinty@ecc.net>

To: <awccgroup@googlemail.com>

Date: Tue, 17 Feb 2009 08:55:37 -0700

Subject: Work Authorization Edit

Nadeem,

Please see Section 4. Liquidated Damages (page 2). Bruce wanted to make sure this was fair for AWCC and therefore requested this edit.

Please initial next to where I have, to indicate that you are agreeable to this edit.

Thanks Nadeem.